
EXECUTIVE SUMMARY REPORT

OSD – Forest Edge Elementary School

February 28th, 2020

What's New?

Forest Edge Elementary School continues to make excellent progress! Interior Level 2 is seeing great development as ceiling tile continues to be installed in each classroom, with the corridor tile following shortly. Also, doors are starting to be hung and preliminary flooring installation has begun. The ceiling grid is being hung in the north classrooms, and painting started in the east side music rooms and as well as the first coat in the gym. Drywall is finishing up in the Administrative Offices. Before long, drywall will begin in the stairwells, and painting will start in the southern classrooms on Level 1. CeraClad (fiber cement siding) installation is finishing up in the courtyards and will continue to wrap around the building. Geothermal drilling continues to make good progress to the overall goal of 90 bores. These will help provide heating and cooling to the school!

The Past Weeks

- CeraClad in the courtyards
- Geothermal bores drilling
- Door frames across the building
- Painting Level 1 east and Gym

Coming Up in the Weeks Ahead

- Carpeting on Level 2 classrooms
- Door installation on Level 2
- Ceiling grid and tile on Level 1
- Painting classroom on Level 1



Ceiling Grid in First Grade Classroom



Drywall Finishes in Level 1 Corridor



Did you know? The white you see on the fresh green drywall is a special type of mud. This mud helps to smooth the seams of the drywall so paint and primer can be applied evenly!



First Coat of Paint in the Gym



Drywall and Door Frame in Principal's Office